

Project Name	Project Manager	Current Phase	Funding Sources						Budget		Expenditures	Schedule	
			Internal Bank Financing	Central University Funding Request	Century Bond Bank	External Funding	State Capital	Departmental Funding	Original	Current		Start Date	Substantial Completion Date
Phase definitions: A project is in the Conceptual Phase until the scope, schedule, budget and funding are determined. Then PreDesign occurs until the architect/engineer is under contract. Design occurs until the contract is issued for Construction, and upon Substantial Completion the Closeout phase begins. This phase continues until the appropriate documents are archived and the project is closed financially.													
Kantner Ground and 3rd Floor Restroom Conversion 2019	Gem Stone	0 - Conceptual							\$ 5,454	\$ 5,454	\$ -	1/29/2019	8/26/2019
Alden Library 3rd Floor Portrait Installation 2019	Gem Stone	0 - Conceptual							\$ -	\$ -	\$ -	5/8/2019	10/28/2019
Ping Center Lighting Controls Replacement 2019	Michael McAvoy	0 - Conceptual							\$ 162,400	\$ 162,400	\$ -	8/19/2019	3/16/2020
Botanical Research HVAC Replacement 2019	Garrett Karr	0 - Conceptual						X	\$ 488,475	\$ 488,475	\$ 968	3/19/2019	8/13/2020
James Hall Make Up Air	Brody Bauers	0 - Conceptual							\$ 1,500,000	\$ 1,500,000	\$ -	8/2/2019	8/13/2020
Walter Hall 235 Classroom Renovation 2019	Gem Stone	0 - Conceptual							\$ 480,000	\$ 480,000	\$ 17,800	2/6/2019	8/14/2020
Washington Hall Make Up Air & Chilled Water	Brody Bauers	0 - Conceptual							\$ 1,400,000	\$ 1,400,000	\$ -	8/1/2019	9/16/2020
OUE Health & Physical Education Center Roof Replacement 2019	Danny Counts	0 - Conceptual							\$ 642,600	\$ 642,600	\$ -	5/8/2019	10/20/2020
Alden Library Air Handlers 3 and 4 Replacement 2019	Brody Bauers	0 - Conceptual							\$ 1,000,000	\$ 1,000,000	\$ -	9/18/2018	11/9/2020
Ouz Roadway and Parking Improvements Phase II 2019	Danny Counts	0 - Conceptual							\$ 184,117	\$ 184,117	\$ -	11/20/2018	
OUE Health & Physical Education Center HVAC Controls Upgrade 2019	Danny Counts	0 - Conceptual							\$ 200,000	\$ 200,000	\$ -	1/17/2019	
Lausche Plant Fire Alarm Installation 2019	Brody Bauers	0 - Conceptual							\$ -	\$ -	\$ -	4/23/2019	
Nelson Chilled Water Plant Repairs 2019	Brody Bauers	0 - Conceptual							\$ -	\$ -	\$ -	4/26/2019	
Haning Hall Electronic Access Conversion 2019	Garrett Karr	0 - Conceptual						X	\$ 30,000	\$ 30,000	\$ -	6/28/2019	
Ridges 37 Printing Services Electrical Installation 2019	Michael McAvoy	0 - Conceptual							\$ -	\$ -	\$ -	7/18/2019	
Kantner Hall Storm Water Study 2020	Michael McAvoy	0 - Conceptual							\$ -	\$ -	\$ -	8/19/2019	
OU Medical Education Building 2 Renovation 2020	Tony Bertino	0 - Conceptual							\$ -	\$ -	\$ -	8/26/2019	
McGuffey Hall 102 Remodel 2020	Gem Stone	0 - Conceptual							\$ 20,400	\$ 20,400	\$ -	9/4/2019	
OUC Stevenson Center Roof Replacement 2020	Danny Counts	0 - Conceptual							\$ 832,659	\$ 832,659	\$ -	9/4/2019	
OUC Bennett Hall and Stevenson Center Exterior Repairs/Improvements 2020	Danny Counts	0 - Conceptual							\$ 498,000	\$ 498,000	\$ -	9/4/2019	
Athena Theater Satellite Installation 2019	Tony Bertino	0 - Conceptual							\$ -	\$ -	\$ -	9/9/2019	
Ouz Elson Hall Entrance and Accessibility Improvements 2020	Danny Counts	0 - Conceptual							\$ 73,000	\$ 73,000	\$ -	9/10/2019	
Ouz Elson Hall Masonry Repairs 2020	Danny Counts	0 - Conceptual							\$ 58,500	\$ 58,500	\$ -	9/10/2019	
Lin Hall 211 Renovation 2020	Stephanie Ruth	0 - Conceptual							\$ -	\$ -	\$ -	9/12/2019	
Campus Fire Safety Monitoring 2020	Tony Bertino	0 - Conceptual							\$ -	\$ -	\$ -	9/19/2019	
University Garage Heating System Conversion 2020	Brody Bauers	0 - Conceptual							\$ -	\$ -	\$ -	9/19/2019	
Grover Center Wellworks Lockers and Fountains Replacement 2019	Gem Stone	0 - Conceptual							\$ -	\$ -	\$ -	9/19/2019	
Chubb Hall Signage Update 2019	Gem Stone	0 - Conceptual							\$ -	\$ -	\$ -	9/23/2019	
Grover Center E120, E118 and W370 Remodel 2019	Gem Stone	0 - Conceptual							\$ -	\$ -	\$ -	9/23/2019	
RHE System Security Improvements 2020	Stephanie Ruth	0 - Conceptual							\$ -	\$ -	\$ -	9/23/2019	
Hudson Health Center 120 & 130 Electric & Heating Units Installation 2019	Gem Stone	0 - Conceptual							\$ -	\$ -	\$ -	10/1/2019	
Alden Center Stairwell Strip Installation	Gem Stone	1 - PreDesign						X	\$ 14,000	\$ 14,000	\$ 349	6/27/2019	12/23/2019
OUS Student Resource Commons Improvements 2019	Stephanie Ruth	1 - PreDesign				X			\$ 87,202	\$ 87,202	\$ 449	7/3/2019	1/3/2020
Child Development Center Playground Expansion 2019	Michael McAvoy	1 - PreDesign							\$ 39,700	\$ 39,700	\$ 728	6/18/2019	1/7/2020
Copeland, Porter and Life Science Energy Savings Improvements 2018	Michael McAvoy	1 - PreDesign			X				\$ 41,500	\$ 41,500	\$ 1,000	3/22/2018	4/6/2020
Lindley Hall Administrative Relocations Renovation	Gem Stone	1 - PreDesign							\$ 400,000	\$ 400,000	\$ -	5/14/2019	6/17/2020
Central Classroom Masonry Repairs 2018	Tony Bertino	1 - PreDesign							\$ 922,000	\$ 922,000	\$ -	10/15/2018	8/14/2020
Chillicothe Campus Bennett Hall Elevator Replacement 2019	Danny Counts	1 - PreDesign							\$ 426,000	\$ 426,000	\$ -	3/11/2019	8/14/2020
Morton Chilled Water Connection 2019	Michael McAvoy	1 - PreDesign							\$ 610,000	\$ 610,000	\$ -	6/14/2019	8/31/2020
Porter and Lindley Halls Window Replacement 2019	Tony Bertino	1 - PreDesign	X						\$ 2,899,452	\$ 2,899,452	\$ -	3/4/2019	10/23/2020

Project Name	Project Manager	Current Phase	Funding Sources						Budget		Expenditures	Schedule	
			Internal Bank Financing	Central University Funding Request	Century Bond Bank	External Funding	State Capital	Departmental Funding	Original	Current		Start Date	Substantial Completion Date
Innovation Center Infrastructure Upgrades 2019	Gem Stone	1 - PreDesign							\$ 1,438,423	\$ 1,438,423	\$ -	08.20.2025	11/16/2020
Grosvenor Hall Administrative Relocation Renovation 2019	Michael McAvoy	1 - PreDesign		X					\$ 1,800,000	\$ 1,800,000	\$ 11,033	1/16/2019	10/25/2021
OUL HVAC and Energy Efficiency Improvements Phase I	Stephanie Ruth	1 - PreDesign							\$ -	\$ -	\$ -	9/4/2019	
Convocation Center N207 Sales Area Development 2019	Stephanie Ruth	1 - PreDesign							\$ -	\$ -	\$ -	08.20.2023	
Irvine Hall 2nd Floor Electrical Load Study 2019	Danny Counts	2 - Design						X	\$ 9,650	\$ 9,650	\$ -	5/7/2019	5/28/2019
Ridges Building 33 Transfer Switch Replacement 2019	Danny Counts	2 - Design						X	\$ 23,000	\$ 23,000	\$ 996	3/19/2019	7/31/2019
Weld, Armbruster, Atkinson and Smith Demolition 2018	Danny Counts	2 - Design						X	\$ 3,000,000	\$ 3,000,000	\$ 1,835,487	08.20.2019	8/1/2019
Convocation Center Electrical, Fire, Elevator and Heating System Study 2019	Danny Counts	2 - Design		X					\$ 87,480	\$ 87,480	\$ 11,314	3/8/2019	8/13/2019
Baker Center Ballroom Electrical Upgrades 2019	Brody Bauers	2 - Design						X	\$ 11,042	\$ 11,042	\$ 1,435	2/21/2019	8/19/2019
Putnam Hall 202 and 239 Renovation 2019	Gem Stone	2 - Design							\$ 112,600	\$ 112,600	\$ 2,340	6/13/2019	8/20/2019
35 & 29 Park Place and Carriage House Transformer Replacement 2019	Gem Stone	2 - Design						X	\$ 92,000	\$ 92,000	\$ 9,090	08.20.2024	8/20/2019
Peden Stadium & Convocation Center LED Display Installation 2019	Danny Counts	2 - Design						X	\$ 400,000	\$ 400,000	\$ 9,671	2/20/2019	10/8/2019
Ridges Building 32 Roof Replacement	Tony Bertino	2 - Design		X					\$ 99,950	\$ 99,950	\$ 9,966	4/26/2018	10/22/2019
Ping Center 209 & 211 Remodel 2019	Gem Stone	2 - Design							\$ -	\$ -	\$ -	9/12/2019	10/28/2019
Hudson Health Center HVAC Study 2019	Michael McAvoy	2 - Design		X					\$ 12,250	\$ 12,250	\$ 874	08.20.2022	10/28/2019
Ridges 2,3 and 4 Electrical Feed 2019	Brody Bauers	2 - Design						X	\$ 51,300	\$ 51,300	\$ 1,485	3/19/2019	11/11/2019
Convocation Center Hand Dryers Replacement 2019	Brody Bauers	2 - Design			X				\$ 10,000	\$ 10,000	\$ -	7/12/2019	12/4/2019
Chubb/Sing Tao Roofs	Brody Bauers	2 - Design				X			\$ 285,546	\$ 298,546	\$ 31,385	12/4/2017	12/17/2019
Copeland Hall 022 Remodel 2019	Stephanie Ruth	2 - Design			X				\$ 35,150	\$ 35,150	\$ 414	6/21/2019	12/27/2019
Glidden Chilled Water Connection	Brody Bauers	2 - Design		X					\$ 850,000	\$ 850,000	\$ 43,020	7/3/2017	1/2/2020
Baker Center Room 403 Remodel 2019	Stephanie Ruth	2 - Design							\$ 14,000	\$ 14,000	\$ -	9/13/2019	1/6/2020
Outdoor Museum Exterior Signage 2019	Gem Stone	2 - Design						X	\$ 35,000	\$ 38,827	\$ 12,014	2/12/2019	1/8/2020
OHIO Student Farm West State Street Sign Installation 2019	Gem Stone	2 - Design						X	\$ 2,300	\$ 2,300	\$ -	6/27/2019	1/13/2020
Main Substation Relay Replacement 2019	Danny Counts	2 - Design		X					\$ 135,000	\$ 135,000	\$ 7,541	3/11/2019	1/15/2020
OUL Brasee Hall Carpet Replacement 2020	Stephanie Ruth	2 - Design							\$ 85,000	\$ 85,000	\$ -	8/9/2019	3/13/2020
Cutler Hall Basement Drainage 2018	Garrett Karr	2 - Design						X	\$ 150,000	\$ 150,000	\$ 214	7/9/2018	4/13/2020
HRTC Repurpose for HCOM 2019	Michael McAvoy	2 - Design						X	\$ 1,163,500	\$ 1,163,500	\$ 21,271	10/4/2018	5/6/2020
Konneker Alumni Center ADA Addition and Renovation 2018	Gem Stone	2 - Design	X						\$ 1,712,750	\$ 1,712,750	\$ 148,625	08.20.2018	5/8/2020
OUL Pickerington Center Buildings 1 and 2 Roof Replacement 2018	Stephanie Ruth	2 - Design						X	\$ 50,000	\$ 50,000	\$ 7,922	1/24/2018	5/29/2020
OUL Brasee and Herrold Hall Fire Alarm System Replacement 2018	Stephanie Ruth	2 - Design						X	\$ 343,800	\$ 343,800	\$ 10,532	6/11/2018	6/19/2020
29 Park Place and Carriage House Renovation and ADA Improvements	Gem Stone	2 - Design	X						\$ 2,300,000	\$ 2,300,000	\$ 238,178	5/30/2018	7/24/2020
OUS Campus HVAC and Energy Efficiency Improvements Phase III	Stephanie Ruth	2 - Design					X		\$ 300,000	\$ 300,000	\$ -	1/17/2019	7/31/2020
OUS Campus Interior and Site Lighting Upgrades 2019	Stephanie Ruth	2 - Design					X		\$ 193,723	\$ 193,723	\$ -	5/24/2018	8/3/2020
OUS Security and Accessibility Improvements 2019	Stephanie Ruth	2 - Design					X		\$ 188,500	\$ 188,500	\$ -	1/17/2019	8/7/2020
OUS Parking Lot and Site Improvements 2019	Stephanie Ruth	2 - Design					X		\$ 378,243	\$ 378,243	\$ -	1/17/2019	8/10/2020
Copeland Hall Elevator Update 2019	Stephanie Ruth	2 - Design					X		\$ 400,000	\$ 400,000	\$ -	4/29/2019	8/17/2020
Campus Steam System Repairs 2020	Brody Bauers	2 - Design					X		\$ 750,000	\$ 750,000	\$ 815	6/7/2019	8/31/2020
Stocker Roof Replacement 2019	Garrett Karr	2 - Design		X					\$ 3,300,000	\$ 3,300,000	\$ 189	6/17/2019	10/27/2020
Schoonover Center Green Roof	Brody Bauers	2 - Design							\$ 150,000	\$ 150,000	\$ 4,971	1/29/2019	11/25/2020
Fault Locators & Distribution Re-Fusing	Danny Counts	2 - Design		X					\$ 450,000	\$ 450,000	\$ 259,529	4/2/2018	1/1/2021
Trisolini House Renovation for Auxiliaries 2019	Stephanie Ruth	2 - Design						X	\$ 1,500,000	\$ 1,500,000	\$ 160,595	1/17/2019	1/29/2021
Gamertsfelder Bath/HVAC Upgrades	Garrett Karr	2 - Design						X	\$ 7,600,000	\$ 7,600,000	\$ 186,961	3/20/2017	4/5/2021
Konneker Research Ridges 25 HVAC and Boiler System Upgrade 2018	Danny Counts	2 - Design		X					\$ 5,000,000	\$ 5,000,000	\$ 161,789	2/12/2018	5/11/2021
Clippinger Renovation Phase 2	Garrett Karr	2 - Design	X						\$ 33,622,000	\$ 33,622,000	\$ 168,843	8/24/2018	5/9/2022

Project Name	Project Manager	Current Phase	Funding Sources						Budget		Expenditures	Schedule	
			Internal Bank Financing	Central University Funding Request	Century Bond Bank	External Funding	State Capital	Departmental Funding	Original	Current		Start Date	Substantial Completion Date
Russ Research Opportunity Center	Gem Stone	2 - Design	X						\$ 30,100,000	\$ 30,100,000	\$ 661,363	4/16/2018	7/29/2022
Grover Substation Electrical Study 2020	Danny Counts	2 - Design							\$ 30,000	\$ 30,000	\$ -	8/15/2019	
Ping Center Settlement	Garrett Karr	3 - Construction		X					\$ 1,399,935	\$ 1,399,935	\$ 226,973	3/7/2016	8/18/2017
Bicentennial Park Improvements 2018	Gem Stone	3 - Construction					X		\$ 327,700	\$ 327,700	\$ 210,580	2/27/2018	12/14/2018
Grover Center E303 Conference Room Renovation	Stephanie Ruth	3 - Construction					X		\$ 180,785	\$ 180,785	\$ 140,429	1/24/2018	1/18/2019
Elson Hall Site Improvements	Danny Counts	3 - Construction				X			\$ 125,000	\$ 125,000	\$ 115,500	6/26/2018	3/15/2019
Lausche Substation PLC HMI Repair and Updates 2019	Michael McAvoy	3 - Construction					X		\$ 80,400	\$ 80,400	\$ 50,811	10/22/2018	3/29/2019
Shannon Hall HVAC Improvements	Danny Counts	3 - Construction					X		\$ 394,110	\$ 396,245	\$ 391,519	11/7/2016	5/15/2019
Innovation Center Roof	Jon Cozad	3 - Construction		X					\$ 900,000	\$ 900,000	\$ 359,747	9/12/2017	5/24/2019
Hwa Wei Lee Roof/Exterior Upgrade	Tony Bertino	3 - Construction				X			\$ 1,043,118	\$ 1,043,118	\$ 946,084	3/3/2017	5/30/2019
Aquatic Center Sun Deck Roof Replacement	Jon Cozad	3 - Construction					X		\$ 243,985	\$ 243,985	\$ 167,502	8/11/2016	6/7/2019
Ping Center Cardio/Weight Room Flooring Upgrade	Stephanie Ruth	3 - Construction					X		\$ 112,650	\$ 112,650	\$ 89,968	7/26/2017	6/14/2019
Athena Theater Backstage Renovation	Brent Buckley	3 - Construction					X		\$ 199,762	\$ 248,762	\$ 211,664	10/3/2017	6/14/2019
Elson Hall Cooling Tower Replacement	Danny Counts	3 - Construction					X		\$ 30,000	\$ 30,000	\$ 21,284	3/21/2019	6/17/2019
Shannon Hall Loading Dock & Exterior Stairs Replacement	Danny Counts	3 - Construction				X			\$ 56,885	\$ 56,885	\$ 50,069	10/27/2017	7/5/2019
Facility Site Improvements - HCOM Phase I	Jon Cozad	3 - Construction	X						\$ 2,200,000	\$ 2,101,475	\$ 1,754,961	6/22/2018	7/19/2019
Alden Library 504 Carpet Replacement and Display Case Removal 2019	Gem Stone	3 - Construction					X		\$ 11,500	\$ 12,000	\$ 9,526	4/12/2019	7/22/2019
Alden Library 4th Floor Cable Thread Installation 2019	Gem Stone	3 - Construction					X		\$ 21,961	\$ 21,961	\$ 18,998	5/8/2019	7/29/2019
Eastern Campus Entry Signs Replacement 2018	Danny Counts	3 - Construction					X		\$ 22,530	\$ 22,530	\$ 11,141	6/18/2018	8/7/2019
Emeriti Park Kiosk	Gem Stone	3 - Construction			X				\$ 59,000	\$ 59,000	\$ 57,514	10/16/2017	8/15/2019
Treudley Hall Pedestrian Bridge Repair 2019	Brody Bauers	3 - Construction		X					\$ 112,000	\$ 112,000	\$ 97,692	7/31/2018	8/15/2019
Bromley Infrastructure Improvements	Danny Counts	3 - Construction					X		\$ 5,760,000	\$ 5,760,000	\$ 4,175,116	5/1/2018	8/16/2019
OUC Academic Success Center Stevenson Renovation	Danny Counts	3 - Construction					X		\$ 2,908,865	\$ 2,908,865	\$ 1,213,859	4/2/2018	8/21/2019
Child Development Center HVAC Controls Upgrade 2018	Michael McAvoy	3 - Construction	X						\$ 358,175	\$ 358,175	\$ 290,481	4/2/2018	8/23/2019
Bentley Annex & 31 S. Court Mailbox Installation 2019	Brody Bauers	3 - Construction					X		\$ 1,688	\$ 1,688	\$ 1,342	4/2/2019	9/13/2019
Campus Steam System Repairs 2019	Brody Bauers	3 - Construction		X					\$ 1,500,000	\$ 1,500,000	\$ 1,163,661	4/25/2018	9/16/2019
Bush Airport Structure Demolition 2019	Garrett Karr	3 - Construction							\$ 68,000	\$ 68,000	\$ 16,472	2/20/2019	9/26/2019
Convocation Center Concrete Repair 2018	Garrett Karr	3 - Construction		X					\$ 600,000	\$ 600,000	\$ 383,036	6/19/2018	10/1/2019
Brown House and Edgehill Maintenance Demolition	Tony Bertino	3 - Construction		X					\$ 815,000	\$ 815,000	\$ 291,416	3/4/2019	10/1/2019
Athens Campus Street Repair 2019	Michael McAvoy	3 - Construction					X		\$ 152,279	\$ 152,279	\$ 11,101	3/19/2019	10/1/2019
Bush Airport Maintenance Hangar Concrete Floor Repair 2019	Garrett Karr	3 - Construction					X		\$ 42,000	\$ 42,000	\$ 6,446	3/4/2019	10/2/2019
South Beach Basketball Court Overlay 2019	Brody Bauers	3 - Construction					X		\$ 80,000	\$ 80,000	\$ 8,297	6/7/2019	10/8/2019
OhioHealth Physician Group Heritage College Signage Replacement 2019	Gem Stone	3 - Construction					X		\$ 4,600	\$ 4,600	\$ 2,285	10/10/2018	10/9/2019
OUL Brasee Hall Roof Replacement 2018	Stephanie Ruth	3 - Construction					X		\$ (124,622)	\$ 450,378	\$ 344,407	4/5/2018	10/23/2019
OUE Campus Chiller Replacements 2019	Danny Counts	3 - Construction					X		\$ 548,579	\$ 548,579	\$ 446,598	12/6/2018	10/25/2019
Carin Strength Center Renovation 2019	Gem Stone	3 - Construction					X		\$ 159,000	\$ 159,000	\$ 37,269	6/12/2019	10/28/2019
Elson Roadway & Parking Improvements Phase I	Danny Counts	3 - Construction				X			\$ 199,984	\$ 199,984	\$ 8,731	3/7/2018	11/4/2019
OUL Brasee Gallery/Faculty Offices	Stephanie Ruth	3 - Construction					X		\$ 214,200	\$ 214,200	\$ 156,994	1/24/2018	11/11/2019
West Green CW Pump System Repairs	Brody Bauers	3 - Construction		X					\$ 1,399,600	\$ 1,399,600	\$ 1,195,004	10/31/2016	11/13/2019
HCOM Utilities Phase I - EIP/HCOM	Jon Cozad	3 - Construction					X		\$ 935,000	\$ 5,270,000	\$ 3,208,968	7/18/2017	11/13/2019
OUL Campus Infrastructure Improvements	Stephanie Ruth	3 - Construction					X		\$ 500,000	\$ 500,000	\$ 83,566	11/9/2018	11/15/2019
Ridges Circle Roadway Repair 2018	Michael McAvoy	3 - Construction				X			\$ 600,000	\$ 600,000	\$ 64,363	5/17/2018	11/19/2019
Parking Lot 143 Maintenance and Repairs 2019	Michael McAvoy	3 - Construction					X		\$ 143,455	\$ 143,455	\$ 4,788	3/19/2019	11/20/2019
Kantner Hall Structural Masonry Work	Tony Bertino	3 - Construction				X			\$ 291,207	\$ 298,500	\$ 130,087	4/9/2018	11/25/2019

Project Name	Project Manager	Current Phase	Funding Sources						Budget		Expenditures	Schedule	
			Internal Bank Financing	Central University Funding Request	Century Bond Bank	External Funding	State Capital	Departmental Funding	Original	Current		Start Date	Substantial Completion Date
OUL Brasee 2nd and 4th Floor Corridor Carpet Replacement 2018	Stephanie Ruth	3 - Construction						X	\$ 52,000	\$ 52,000	\$ 43,750	1/24/2018	12/30/2019
Lindley Hall Roof Replacement	Tony Bertino	3 - Construction					X		\$ 1,407,265	\$ 1,407,265	\$ 93,795	2/6/2019	1/3/2020
OUZ Littick Hall HVAC Improvements	Danny Counts	3 - Construction						X	\$ 200,000	\$ 200,000	\$ -	4/26/2018	1/6/2020
Ridges Building 33 Roof Replacement 2019	Tony Bertino	3 - Construction			X				\$ 925,000	\$ 925,000	\$ 97,517	7/25/2018	1/6/2020
Athens Campus ADA Door Electronic Control Conversion 2018	Garrett Karr	3 - Construction							\$ 481,800	\$ 484,487	\$ 35,137	6/13/2018	1/20/2020
Ridges Building 37 Improvements - Roof Repair 2018	Tony Bertino	3 - Construction			X				\$ 850,000	\$ 850,000	\$ 21,444	11/19/2018	1/20/2020
Ridges Utilities Decentralization and Site Prep	Tony Bertino	3 - Construction			X				\$ 2,620,865	\$ 2,620,865	\$ 235,066	2/27/2019	2/20/2020
Ridges 13, 14 and 18 Renovation	Tony Bertino	3 - Construction						X	\$ 13,124,072	\$ 15,330,234	\$ 5,632,618	2/28/2018	2/24/2020
Ridges Parking Lot, Site Improvements and Building 20 Demolition	Tony Bertino	3 - Construction	X						\$ 2,764,330	\$ 2,764,330	\$ 684,593	4/6/2018	3/24/2020
Chemistry Building	Garrett Karr	3 - Construction	X						\$ 42,600,000	\$ 42,600,000	\$ 11,107,321	7/5/2016	6/11/2020
Chilled Water Plant 3 - Plant	Brody Bauers	3 - Construction						X	\$ 18,250,000	\$ 18,975,000	\$ 2,839,460	4/3/2017	7/1/2020
Convocation Center 3rd Floor Residential Restrooms Renovation 2018	Garrett Karr	3 - Construction						X	\$ 3,500,000	\$ 3,500,000	\$ 623,192	3/1/2018	8/10/2020
Richland Avenue Pedestrian Crossing Sidewalk Realignment	Michael McAvoy	3 - Construction						X	\$ 311,000	\$ 767,983	\$ 17,553	11/1/2017	10/1/2020
Chilled Water Plant 3 - Utility Distribution	Brody Bauers	3 - Construction						X	\$ 12,600,000	\$ 12,600,000	\$ 4,614,785	4/3/2017	11/2/2020
HCOM Phase I Academic Replacement Space	Michael McAvoy	3 - Construction						X	\$ 65,000,000	\$ 65,000,000	\$ 5,324,800	2/9/2017	12/1/2020
Sook Academic Center	Jon Cozad	4 - Closeout						X	\$ 7,097,650	\$ 7,097,650	\$ 6,937,056	6/7/2016	10/7/2016
Tiffin Hall Bathroom Upgrades	Garrett Karr	4 - Closeout						X	\$ 2,192,000	\$ 2,192,000	\$ 1,868,919	8/11/2017	8/11/2017
Copeland Hall Roof Replacement	Brent Buckley	4 - Closeout						X	\$ 1,087,200	\$ 1,087,200	\$ 840,663	1/2/2017	6/15/2018
CSC Roof Repair	Brent Buckley	4 - Closeout			X				\$ 60,000	\$ 60,000	\$ 59,200	3/2/2018	7/26/2018
OUZ Herrold Rehab Nursing	Danny Counts	4 - Closeout						X	\$ 2,000,000	\$ 2,000,000	\$ 1,784,094	12/5/2016	8/1/2018
Adams Hall Waterproofing	Jon Cozad	4 - Closeout						X	\$ 500,000	\$ 500,000	\$ 450,128	4/28/2017	8/17/2018
Convocation Center Videoboard Installation	Jon Cozad	4 - Closeout						X	\$ 1,979,705	\$ 1,979,705	\$ 1,330,348	6/22/2017	8/17/2018
RTEC Roof Replacement	Jon Cozad	4 - Closeout						X	\$ 465,000	\$ 465,000	\$ 417,740	4/5/2017	8/21/2018
Lausche Switchyard Storm Sewer Remediation	Danny Counts	4 - Closeout						X	\$ 996,000	\$ 996,000	\$ 596,970	9/1/2017	9/3/2018
East Green Building Based Domestic Hot Water	Garrett Karr	4 - Closeout						X	\$ 1,700,000	\$ 1,700,000	\$ 1,584,954	10/7/2016	9/14/2018
Walter Hall Coil Conversion	Danny Counts	4 - Closeout						X	\$ 305,000	\$ 305,000	\$ 269,629	9/1/2017	9/24/2018
Porter Hall Masonry Stabilization	Jon Cozad	4 - Closeout						X	\$ 400,346	\$ 400,346	\$ 378,213	12/5/2016	10/1/2018
C-Suite (Student Innovation Hub)	Gem Stone	4 - Closeout	X						\$ 854,445	\$ 854,445	\$ 811,265	12/12/2016	10/1/2018
Botanical Research Greenhouse Upgrade	Garrett Karr	4 - Closeout						X	\$ 401,940	\$ 401,940	\$ 368,727	6/5/2017	10/1/2018
Bob Wren Infield Artificial Turf	Jon Cozad	4 - Closeout						X	\$ 600,000	\$ 600,000	\$ 533,739	10/13/2017	10/9/2018
Ellis Hall Renovation	Garrett Karr	4 - Closeout	X						\$ 13,000,000	\$ 13,000,000	\$ 12,978,491	9/12/2016	11/9/2018
Dublin Campus HCOM MEB #2 Humidity Remediation 2019	Brent Buckley	4 - Closeout						X	\$ 17,624	\$ 17,624	\$ 17,512	9/21/2018	11/30/2018
Ridges Building 20 Underground Storage Tank Removal 2018	Jon Cozad	4 - Closeout							\$ 85,000	\$ 87,500	\$ 86,522	08.20.2022	12/18/2018
Athens Campus IT Closets Fiber Cable Installation 2018	Jon Cozad	4 - Closeout						X	\$ 450,000	\$ 450,000	\$ 300,415	1/24/2018	3/27/2019
RTVC Drinking Fountain Replacements	Jon Cozad	4 - Closeout			X				\$ 99,900	\$ 99,900	\$ 95,816	1/24/2018	4/9/2019
EIP - Permanent Campus Boilers	Brody Bauers	4 - Closeout							\$ 17,500,000	\$ 16,827,668	\$ 16,827,668	7/4/2016	4/10/2019
WOUC Spectrum Conversion	Danny Counts	4 - Closeout						X	\$ 2,959,400	\$ 300,000	\$ 206,691	10/3/2017	4/15/2019
Chubb Hall HVAC Study 2019	Michael McAvoy	4 - Closeout			X				\$ 13,750	\$ 14,750	\$ 12,400	7/2/2018	4/25/2019
Lausche Plant Compressed Air Replacement 2018	Brody Bauers	4 - Closeout			X				\$ 150,000	\$ 150,000	\$ 137,647	12/18/2017	4/30/2019
OUL Brasee and Herrold Hall HVAC Study 2018	Stephanie Ruth	4 - Closeout						X	\$ 15,975	\$ 15,975	\$ 15,878	9/6/2018	5/1/2019
Bush Airport Obstruction Removal	Garrett Karr	4 - Closeout							\$ 365,379	\$ 365,379	\$ 306,513	3/15/2017	5/13/2019